



A New Lifestyle in Bengaluru



CONSTRUCTION UPDATE

APRIL 2022

PRM/KA/RERA/1251/446/PR/171016/000420



TOWER F	East	West	South	North
External Plaster	Completed			
External Painting				
Texture	Completed	Completed	Completed	90% Completed
Paint	Completed	Completed	Completed	90% Completed



Plaster	Completed
Screed Floor for Tiling	Completed
Ceiling Paint Putty Work	Completed
Fire Line	Completed
Fire Staircase Granite Work	Completed
Lift Cladding Work	Completed

COMMON AREA
UPDATE

Common Area Painting	In Progress
MS Railing Fire Staircase	In Progress
Lift Lobby Flooring	In Progress





APARTMENT UPDATE

AREA	GYPSUM	INTERNAL CEMENT PLASTER	INTERNAL PLUMBING	PLUMBING SHAFT
Living , Dining & Foyer	108 flats Completed	NA	NA	NA
Balcony	NA	108 flats Completed	104 flats Completed	Completed
Kitchen	NA	108 flats completed	108 flats completed	NA
Utility	NA	108 flats completed	108 flats completed	Completed
Bathrooms	NA	108 flats completed	104 flats completed	102 flats Completed



INTERNAL ELECTRICAL

Activity	INTERNAL ELECTRICAL					
	Living /Dining and Foyer	Bedrooms	Balcony	Kitchen	Utility	Bathrooms
Conduit + switch box	104 flat Completed	104 flat Completed	104 flat Completed	104 flat Completed	104 flat Completed	70 flat Completed
Electrical DB+ONT	104 flat Completed	NA	NA	NA	NA	NA
Tiling work	70 flat Completed		52 flat Completed	70 flat Completed	64 flat Completed	64 flat Completed
Wooden door frame	62 flat Completed		NA	NA	NA	62 flats Completed
UPVC frame	91 flat Completed			60 flat Completed		60 flat Completed









CLUB HOUSE

AREA	STATUS
Structure	Completed
External Plastering	Completed
External Painting	Completed
Internal Plumbing	Completed
Elevator Work	Completed





GROUND FLOOR

Library	Completed
Squash Court – 02 No's	Completed
Multipurpose Hall	Flooring & Painting in progress
Table Tennis Room	Flooring & Painting in progress
Lobby	Flooring & Painting in progress



FIRST FLOOR

Badminton Court	Completed
Billiards Room	Completed
Aerobics & Health Club	Flooring & Painting in progress
Lobby	Flooring & Painting in progress

SECOND FLOOR

Lobby & Health Club	Painting in progress
---------------------	----------------------





PRKN/170729/000249



Scan & Download
MITR For Life App

